

BART Agreement Number: 6M8145

Approval Date: 06/30/2020

Work Plan No. A.02-03 – Walnut Creek Station - Emergency Egress Stairs

2.0 SCOPE OF SERVICES

The supplemental work plan is for the following services to support the final design.

Structure Changes (6 weeks schedule impact)

65% submittal extended from 3/2/2020 to 3/18/2020

1. Change from two to four Structures.
2. Geotech Support to review the change in structural design

95% submittal extended from 5/8/2020 to 6/05/2020)

1. Redesign column locations per BART Architect's comments and change from steel to concrete;

Prime: Jacobs

Subconsultant	Amount	DBE (Y/N)	SBE (Y/N)
DLR Group / Kwan Henmi	\$ 21,780	N	N
Exaro	\$ 14,714	N	Y

Total Work Plan Value: \$ 146,519